

Project Snapshot by SPS		
Name of the Project		CHIDHVILASAM
Location of Project		ANNOJIGUDA
Builder's name		Y.S.RAMESH
Number of Owners		"3"
Name of Owners		Y.S.RAMESH , K VIJAYA LAKSHMI, K. KANAKA DURGA
Funding to be done in the name of		CLUSTER GROVE CONSTRUCTIONS
Total Area proposed for construction		2,91,824 SFT
Number of Flats / Vila's / Units planned		180 FLATS
Details of the units measurements		
RERA Approval Number		P02200003040
RERA Approval start date		17-06-2021
RERA Approval End date		23-02-2027
New Project / Work in Progress		WORK IN PROGRESS
Cost of Construction (per sft)		2500 P/SFT
Selling Price Initially		6000 P/SFT
Selling Price at the end of Project		8000 P/SFT
Funds already invested in Construction		38.00 CR
Funds Required to complete		40.00CR
If Work in Progress:		
Area Constructed		60.000 SFT
Area to be Constructed		1.40.000 SFT
Units Constructed		45 UNITS
Units to be Constructed		135 UNITS
FLDG Informed to Builder (%)		YES
Process Explained to Builder	Yes / No	YES
Processing Timeframes Agreed	Yes / No	YES
Project Sales Brochure available	Yes / No	YES
Masterfile available	Yes / No	YES
Project Feasibility Report Status	Yes / No	YES